Site Order Book

Name of work : Providing & laying 600 mm RCC Sewerage pipeline from Elements Mall SWD to Thanisandra BBMP office (Near Railway underpass) along Thanisandra main road coming under ward no. 06 Thanisandra, Byatarayanapura sub division.

Job code : 006 - 19 - 000028.

04|02|2019 :- Cutting road surfaces for pipeline trenches.

05|02|2019 :- Cutting road surfaces for pipeline trenches.

07|02|2019 :- Excavation for pipeline trenches of required width.

08|02|2019 :- Excavation for pipeline trenches of required width.

16|02|2019 :- Providing pipes of all d'a for depth 2.0 to 4.0 m in all types of soils.

18|02|2019 :- Providing pipes of all d'a.

26|02|2019 :- Excavation for pipeline trenches of required width for soft rock.

28|02|2019 :- Excavation for pipeline trenches in fissured rock.

01|03|2019 :- Excavation for pipeline trenches in hard

Laterite rock.

05/03/2019 :- Providing & instaling sheet piling for both sides of the trenches.

02/04/2019 :- Refilling of earth around pipelines.

03/04/2019 :- Refilling of earth around pipelines.

05/04/2019 :- Disposal of the excess excavated earth.

23/05/2019 :- Supplying S&S RCC spun & reinforced pipes NP-3 class.

24/05/2019 :- Supplying S&S RCC spun pipes NP3 class.

28/05/2019 :- Providing & constructing wire cut brick manhole chambers, 1.5 internal dia & 1.0m depth.

29/05/2019 :- Providing & constructing wire cut brick manhole chambers, 1.5 internal dia & 1m depth.

30/05/2019 :- Providing & constructing wire cut brick manhole chambers of depth above 1m & below 2m.

08/06/2019 :- Providing & constructing wire cut brick manhole chambers of 1.5m internal dia & 2m depth.

20/06/2019 :- Providing & constructing wire cut brick manhole chambers of depth above 2m & below 3m.

25/07/2019 :- Conducting dlic level & slip of survey of alignment of Main sewers.

27/07/2019 :- Providing, erecting & removing casuina pole three tier Barricading.

06/08/2019 :- Installing HC water pumpset of 3500 lit/hr.

17/10/2019 :- Providing & filling in foundation with granite 100mm

22/10/2019 :- Making diversion of water course by providing coffer dams & bunds.

25/10/2019 :- Dismantling size stone masonry.

06/01/2020 :- Providing & constructing size stone masonry in foundation with cement mortar 1:6 stone hammer dressed.

24/02/2020 :- Construction of granular sub-base by providing close graded crushed stone aggregate.

08/08/2020 :- Providing, laying, spreading & compacting 150mm graded stone aggregate to wet mix macadam.

10/08/2020 :- Providing, laying, spreading & compacting 150mm 90mm.